EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to road & drains at Papana Kadavae near GR Kalyana Mantapa in ward no. 8.
2	Amount of Work Portion	Rs. 25.00 Lakh
3	Estimated Cost	Rs. 25.00 Lakh
4	Name of contractor	H. Narasimharaju
5	Agreement No.	EE/BTP/BBMP/E-PNT/215/15-16 dtd 16.2.16
6	No. and date under which work order issued	215/15-16; 16.2.2016.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	14-05-2016
9	Date of receipt of application in the sub division office	14-05-2016
10	Extension granted if any	
	i)	Nil.
	ii)	Nil.
11	Work carried out by the contractor during the original period stipulated in the contract.	95%
12	Work carried out during 1st extension	–
13	Work carried out during 2nd extension	–
14	Time now applied for	2 Months
15	Date of recommending time limit applied for	16-5-2016.
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	5%
18	Probable time required for completion of remaining work	2 Months.
19	Cost of work charged establishment charged on the work after the expairy of original period.	Rs. 20.00 Lakhs
20	Whether notice as per clause of contract has been issued.	–
21	Remarks of the AEE and the daily rate of penalty proposed	Extension of time may Kindly be granted.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092
27/7

Assistant Executive Engineer
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560094

Chief Engineer
Yelahanka Zone, Bangalore-92